

Energy Team Project Status List

02/01/2018

Facility	Project	Priority	Status	Owner or Contractor	Type - Electrical /HVAC	Funding Available	Projected Start Date	Projected Completion Date	Annual Savings	Project Cost Estimate	Potential Incentives	Grant and/or Incentives Received	Payback in Years
KCDC	Upgrade exterior lighting to LED	A	Preconstruction	O	Electrical	Y - 2018 Capital (En Red)	July 6, 2015	July 27, 2018	\$5,784	\$61,000	\$2,355		10.1
KCC	LED exit signs	A	Ongoing	O	Electrical	Y - 2017 Ops Budget	July 6, 2015	Dec 28, 2018	\$997	\$654	\$0	n/a	1.6
PSB	LED exit signs	A	Ongoing	O	Electrical	Y - 2017 Ops Budget	July 6, 2015	Dec 28, 2018	\$447	\$736	\$0	n/a	1.6
KCC	Upgrade interior lighting to LED in warm/cold storage	A	Preconstruction	O	Electrical	Y - 2018 Capital (En Red)	Feb. 1, 2018	May 4, 2018		\$11,233			
KCAB	Upgrade all interior lighting to LED	A	Preconstruction	O	Electrical	Y - 2018 Capital (En Red)	Feb. 1, 2018	Dec 28, 2018					
CRTHS	LED exit signs	A	Complete	O	Electrical	Y - 2017 Ops Budget	July 6, 2015	Jan 19, 2018	\$636	\$1,046	\$0	n/a	1.6
MOL	Replace Boilers	A	Complete	C	HVAC	Y - 2017 Capital (En Red)	Aug 29, 2017	Oct 27, 2017	\$900	\$52,950	\$855	yes	>10.0
BCC	LED exit signs	A	Complete	O	Electrical	Y - 2017 Ops Budget	July 6, 2015	Oct 27, 2017	\$566	\$932	\$0	n/a	1.6
CRTHS	Upgrade main hallways and exterior posts to LED's	A	Complete	O	Electrical	Y - 2017 Ops Budget	March 1, 2016	Oct 14, 2017	\$3,486	\$8,830	\$795	yes	2.3
KCC	Upgrade truck garage lighting to LED	A	Complete	O	Electrical	Y - 2017 Capital (En Red)	07/06/2015	04/28/2017	\$9,115	\$49,000	\$4,620	yes	4.8
P-R Ramp	Upgrade exterior lighting to LED	A	Complete	O	Electrical	Y - 2016 Capital	06-Jul-15	03/31/2017	\$4,003	\$42,500	\$2,040	yes	10.1
KCDC	Upgrade lighting in freezers/coolers to LED	A	Complete	O	Electrical	Y - 2015 Capital	04/08/2015	05/04/2015	\$96	\$875	\$350	yes	5.5
KCDC	Perform air sealing measures on (2) dock doors	A	Complete	C	HVAC	Y - 2015 Capital	04/24/2015	06/24/2015	\$404	\$1,340	\$0	n/a	3.3
KCDC	Install timer on laundry hot water pump	A	Complete	O	HVAC	Y - 2015 Capital	04/02/2015	04/17/2015	\$139	\$200	\$32	yes	1.2
KCDC	Add VFD control on boiler circulation pump	B	Complete	C	HVAC	Y - 2015 Capital	07/06/2015	12/10/2015	\$2,500	\$23,000	\$2,000	yes	8.4
KCC	Perform air sealing measures on (2) dock doors	A	Complete	C	HVAC	Y - 2015 Capital	04/24/2015	06/24/2015	\$404	\$1,340	\$0	n/a	3.3
KCC	Upgrade exterior lighting to LED	A	Complete	O	Electrical	Y - 2015 Capital	01/04/2015	05/22/2015	\$3,919	\$25,374	\$660	yes	6.3
PSB	Upgrade exterior lighting to LED	A	Complete	O	Electrical	Y - 2015 Capital	09/01/2015	09/17/2015	\$392	\$1,662	\$0	n/a	4.2
MOL	Upgrade exterior lighting to LED	A	Complete	O	Electrical	Y - 2015 Capital	09/01/2015	09/17/2015	\$1,391	\$6,252	\$924	yes	3.8
Pretrial	Upgrade exterior lighting to LED	A	Complete	O	Electrical	Y - 2015 Capital	09/01/2015	09/17/2015	\$2,081	\$11,000	\$0	n/a	5.3
KCAB	Replace Boilers	A	Complete	C	HVAC	Y - 2015 Capital	11/04/2015	01/29/2016	\$639	\$58,742	\$1,197	yes	>10.0
BCC	Replace Hot Water System	A	Complete	C	HVAC	Y - 2015 Capital	12/09/2015	01/29/2016	\$797	\$51,800	\$1,500	yes	>10.0
PSB	Upgrade basement ramp deicing system	A	Complete	C	HVAC	Y - 2015 Capital	02/01/2016	02/19/2016	\$11,995	\$24,449	\$5,923	yes	1.5
PTF	Replace Hot Water System	A	Complete	C	HVAC	Y - 2016 Capital	02/17/2016	02/19/2016	\$547	\$21,863	\$1,200	yes	>10.0
KCIC	LED exit signs	A	Complete	O	Electrical	Y - 2015 Operations	July 6, 2015	29-Jun-16	\$705	\$1,530	\$0	n/a	1.6
KCC	Upgrade exterior lighting to LED	A	Complete	O	Electrical	Y - 2017 Capital	01/04/2016	29-Sep-17	\$12,572	\$66,000	\$5,890	no	4.7
KCIC	Upgrade 8" T12 Fluorescent fixtures to LED	A	Complete	O	Electrical	Y-2017 Capital (En Red)	Dec 1, 2017	Dec 9, 2017	707	5,666	152	no	7.8
KCIC	Upgrade domestic hot water systems	A	Complete	O	HVAC	Y - 2017 Capital	Sept 1, 2016	Dec 31, 2017	2,682	3,300	0	n/a	1.2

Priority

A = Given payback, existing equipment at "end-of-useful-life" and/or ease of implementation - project should be performed as soon as possible
 B = Given payback and/or ease of implementation - project should be performed when funding and the schedule permit
 C = Given current payback project is simply under consideration