



COUNTY OF KENOSHA

Department of Public Works & Development Services Frank Martinelli, Project Manager
Facilities Division
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1869
Fax: (262) 857-1885

Public Works /Facilities Committee Status Report for October 2018

- **Public Safety Building(PSB) and Pre-Trial Roof Replacement Project**

- Punch List completed. Project closed out.
- Project was completed approximately \$200,000 under budget

- **Anderson Arts Center(AAC) Preservation Project**

- Bids were received on Sept. 20th.
- Currently evaluating the bids for proper scope
- Construction expected to begin in early 2019

- **Branch 1 Courtroom Renovation Project**

- IT and the design team met with AVI to determine the audio visual project scope
- Targeting development of complete bid-level plans and specs by the end of Oct.
- Targeting construction to begin in January